CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BMC/W.No.14/2021-22 Date: 20.08.2021

TEST REPORT

CLIENT	:	**Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	:	**Sri. Basavalingaraju M C,** Contractor, Bangalore.
NAME OF THE WORK	:	UGD Maintenance at Kirloskar Layout, NMH Layout & Sahyadri Layout in Bagalagunte, BBMP, Bangalore.
SAMPLE ID	:	Cement (OPC 53 Grade ACC Cement)
DATE OF MANUFACTURE	:	July - 2021
DATE OF TESTING	:	18.08.2021 to 20.08.2021
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 12269-1987
1	a) Initial Setting Time	IS-4031 (Part -5)	130 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	420 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	29.00%	-

AE-14

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples collected at the site.

⇒ Any Query regarding the report must be reported within 30days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah layout, Nagasandra, Bangalore - 560 073.
PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BMC/W.No.14/2021-22 Date : 20.08.2021

TEST REPORT ON FINE AGGREGATES (SAND)

Client : **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency : **Sri. Basavalingaraju M C,** Contractor, Bangalore.

Name of Work : UGD Maintenance at Kirloskar Layout, NMH Layout & Sahyadri Layout in Bagalagunte, BBMP, Bangalore.

Date of Testing : 20.08.2021

IS Code : IS 383:2016

: IS 2386 (Part 1):1963(RA 2011)

Material : Sand Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Requirements as per IS 383:2016 Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	84	8.40	8.40	91.6	90-100
2.36	125	12.50	20.90	79.1	75-100
1.18	189	18.90	39.80	60.2	55-90
600 Micron	256	25.60	65.40	34.6	35-59
300 Micron	162	16.20	81.60	18.4	8-30
150 Micron	138	13.80	95.40	4.6	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah layout, Nagasandra, Bangalore - 560 073.
PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BMC/W.No.14/2021-22 Date : 20.08.2021

TEST REPORT ON FINE AGGREGATES (SAND)
IS 1542-1992

Client **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.

Agency **Sri. Basavalingaraju M C,** Contractor, Bangalore.

Name of Work UGD Maintenance at Kirloskar Layout, NMH Layout & Sahyadri Layout in Bagalagunte, BBMP, Bangalore.

Date of Testing : 20.08.2021

Material : Sand(Plastering) Total wt. of aggregates in gms = **1000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits as per IS 1542-1992
10	0	0	0	100	100
4.75	12	1.20	1.20	98.8	95-100
2.36	28	2.80	4.00	96.0	95-100
1.18	39	3.90	7.90	92.1	90-100
600 Micron	72	7.20	15.10	84.9	80-100
300 Micron	265	26.50	41.60	58.4	20-65
150 Micron	518	51.80	93.40	6.6	0-15

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples collected at the site.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah layout, Nagasandra, Bangalore - 560 073.
PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com

CIVIL AIM CONSULTANTS & ENGINEERS
(Building Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BMC/W.No.14/2021-22 Date: 26.08.2021

TEST REPORT OF PHYSICAL REQUIREMENTS OF BRICKS

Client	: **Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.
Agency	: **Sri. Basavalingaraju M C,** Contractor, Bangalore.
Name of Work	: UGD Maintenance at Kirloskar Layout, NMH Layout & Sahyadri Layout in Bagalagunte, BBMP, Bangalore.
Reference to BIS codes	: IS 1077 : 1992(RA 2011) Common Burnt Clay Building Bricks- Specification : IS 3495 (Part 1 to 3) : 1992(RA 2011) Method of Tests Burnt Clay Building Bricks Part 1:Determination of Compressive Strength, (Cl 4.2.3) Part 2:Determination of Water Absorption,(Cl 4.1.3) Part 3: Determination of Efflorescence, (Cl 4)
Date of test	: 20.08.2021 to 26.08.2021

COMPRESSIVE STRENGTH

Sl.No.	Compressive strength of individual bricks (N/mm2)	Acceptability as per IS 1077:1992, Clause 7.1
1	5.9	The bricks shall have a minimum average compressive strength for various classes as given in Table 1 of IS 1077: 1992. The compressive strength of any individual bricks shall not fall below the minimum compressive strength specified for the corresponding class of brick by more than 15%.
2	6.8	
3	6.2	
4	5.7	
5	5.9	
Average of 5 bricks	6.1	

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah layout, Nagasandra, Bangalore - 560 073.
PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com

WATER ABSORPTION:

Sl.No.	Water Absorption(%)	Acceptability as per IS 1077:1992, Clause 7.2
1	11.5	The water Absorption of bricks shall not be more than 20% by weight upto class 12.5 and 15% by weight for higher classes.
2	10.9	
3	11.2	
4	11.5	
5	10.9	
Average of 5 bricks	**11.2**	

EFFLORESCENCE:

Sl.No.	Efflorescence	Acceptability as per IS 1077:1992, Clause 7.3
1	Moderate	The efflorescence shall not be more than 'moderate" upto class 12.5 and "slight" for higher classes.
2	Moderate	
3	Moderate	
4	Moderate	
5	Moderate	

DIMENSIONS AND TOLERANCES

Sl.No.	Dimensions obtained for 20 bricks(mm)		Acceptability as per IS 1077:1992, Clause 6.2(b)
2	Length	4530	4520 to 4680 mm
	Width	2180	2160 to 2240 mm
	Height	1390	1360 to 1440 mm

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30days from the date of testing.

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company

NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Job No.: CACE/BBMP/BMC/W.No.14/2021-22

30.08.2021

Test Report Of Glazed Stoneware Pipes

Client	**Assistant Executive Engineer,** Dasarahalli Sub Division, BBMP, Bangalore.
Agency	**Sri. Basavalingaraju M C,** Contractor, Bangalore.
Name of the work	UGD Maintenance at Kirloskar Layout, NMH Layout & Sahyadri Layout in Bagalagunte, BBMP, Bangalore.
Type of Sample	**Glazed Stoneware Pipe(200mm dia)SP-1 Class**
Techinical Reference	**As Per IS-651:2007** (VI revision)
Date of Testing	30.08.2021

Sl no	Internal Diameter	Thickness of Pipe	% absorption	% of Acid Resistance	Crushing Strength kN/m
1	300mm	20mm	4.9	1.68	17.30
2	300mm	20mm	5.6	1.79	16.84
3	300mm	20mm	5.4	1.65	17.36
Requirement s as per IS: 651:2007(VI Revision)	-----	----	**Maximum 6%**	**Not Exceed 2.5%**	**Minimum 16kN/m**

Note:

1. This test report should not be reproduced except in full, without written approval of the laboratory
2. The results indicated above are based on the tests carried out on the samples Collected at the Site.
3. Any Query regarding the report must be reported within 30 days from the date of testing

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah layout, Nagasandra, Bangalore - 560 073.

PH.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com